



Installer's declaration for installation of a Solid/Liquid Fuel Heater and Wetback/Booster

FOR OFFICE USE ONLY

Date Received:

CHECKLIST FOR THE INSTALLATION OF			
Please select as applicable: <input type="checkbox"/> Solid Fuel Heater <input type="checkbox"/> Liquid Fuel Heater <input type="checkbox"/> Free standing <input type="checkbox"/> Inbuilt			
Make: <input style="width: 90%;" type="text"/>	Model: <input style="width: 90%;" type="text"/>	Serial No. <input style="width: 90%;" type="text"/>	
Building Consent Number: <input style="width: 95%;" type="text"/>		Tick as Appropriate Yes N/A	
• The existing flue has been cleaned prior to installation.		<input type="checkbox"/>	<input type="checkbox"/>
• The fireplace surround/chimney face junction is sealed up with heat resistant material.		<input type="checkbox"/>	<input type="checkbox"/>
• The flue pipe is constructed of austenitic stainless steel.		<input type="checkbox"/>	<input type="checkbox"/>
• Seismic restraint has been fitted to the cylinder.		<input type="checkbox"/>	<input type="checkbox"/>
• The flue sections are secured together with 3x stainless steel rivets at each joint.		<input type="checkbox"/>	<input type="checkbox"/>
• The flue is secured to the appliance, where required.		<input type="checkbox"/>	<input type="checkbox"/>
• The chimney void has been vented at the top.		<input type="checkbox"/>	<input type="checkbox"/>
• Flue and appliance clearances have been achieved in terms of the manufacturer's instructions or AS/NZS 2918.		<input type="checkbox"/>	<input type="checkbox"/>
• The flue height meets the minimum specified in the manufacturer's instructions.		<input type="checkbox"/>	<input type="checkbox"/>
• The appliance has been installed and commissioned in accordance with the manufacturer's installation and operating instructions. (Liquid fuel appliance only)		<input type="checkbox"/>	<input type="checkbox"/>
• The liquid fuel storage tank and feed system has been installed in accordance with AS 1691 or equivalent		<input type="checkbox"/>	<input type="checkbox"/>
• Smoke detectors as detailed on the building consent documents are installed.		<input type="checkbox"/>	<input type="checkbox"/>
• Does the wet back connection comply with the requirements of AS/NZS 3500.4 Section 1 or NZS 4603?		<input type="checkbox"/>	<input type="checkbox"/>

CERTIFICATION BY INSTALLER	
I <input style="width: 90%;" type="text" value="(print name)"/>	
certify that the above specified installation has been carried out as described and in accordance with the manufacturer's installation instructions and the current approved building code requirements.	
Installer's Signature: <input style="width: 90%;" type="text"/>	Date: <input style="width: 90%;" type="text"/>
CERTIFICATION BY PLUMBER	
I <input style="width: 90%;" type="text" value="(print name)"/>	Registration number: <input style="width: 90%;" type="text"/>
declare that I carried out the wetback/booster installation (plumbing work) on the above project in accordance with current building code requirements.	
Plumber's Signature: <input style="width: 90%;" type="text"/>	Date: <input style="width: 90%;" type="text"/>